Checklist for Lockout Procedure ID: A-1107-MXZ01

This checklist is limited and abbreviated. It must not be considered a substitute for the complete lockout procedure.

Procedure:	Lockout Bucket Elevator A-1107-MXZ01	**Revised:**	9/17/2024
	Bucket Elevator A-1107-MXZ01		A-1107-MXZ01

☐

DATE/TIME

☐

DATE/TIME

Instructions: Initial each row as you complete the action.

#	Step #	Action	Info	Verification	Locked By	Released By
1	**E-1 Electrical** 415 Volts Material Incomer Chain Conveyor Supply	**The E-1 Isolator is located on the Bottom side of the machine at Under Ground Floor Marked has A-1106-MXZ01.** **Turn Isolator to the off position and lock out.**	**Use a Lock device.**	**Verify zero voltage reading with meter.** **Note: Do try out to start the machine.**		

Checklist for Lockout Procedure ID: A-1107-MXZ01

This checklist is limited and abbreviated. It must not be considered a substitute for the complete lockout procedure.

Procedure:	Lockout Bucket Elevator A-1107-MXZ01	**Revised:**	9/17/2024
	Bucket Elevator A-1107-MXZ01		A-1107-MXZ01

Instructions: Initial each row as you complete the action.

#	Step #	Action	Info	Verification	Locked By	Released By
2	**E-2 Electrical** 415 Volts Bucket Elevator Star Supply	**The E-2 Isolator is located on the Front side of the machine at 8th Floor Marked as A-1107-MXZ01.** **Turn Isolator to the off position and lock out.**	**Use a Lock device.**	**Verify zero voltage reading with meter.** **Note: Do try out to start the machine.**		
3	**E-3 Electrical** 415 Volts Bucket Elevator Delta Supply	**The E-3 Isolator is located on the Front side of the machine at 8th Floor Marked as A-1107-MXZ01.** **Turn Isolator to the off position and lock out.**		**Verify zero voltage reading with meter.** **Note: Do try out to start the machine.**		
4	**E-4 Electrical** 415 Volts Roatry Distributor Supply	**The E-4 Isolator is located on the Bottom side of the machine at 8th Floor Marked as A-1111-MXZ01.** **Turn Isolator to the off position and lock out.**		**Verify zero voltage reading with meter.** **Note: Do try out to start the machine.**		
5	**EMP-1 Electrical Main Power** 415 Volts Main Supply	**The EMP-1 Isolator is located on the Front side of the MCC Panel Marked 5F3 Star Delta Starter 1107-Bucket Elevator.** **Turn Isolator to the off position and lock out.**	**Use a Lock device.**	**Verify there is no indication on panel.** **Note:- EMP should be off only During the Motor or Cable Change by Authorized person only.**		

Checklist for Lockout Procedure ID: A-1107-MXZ01

This checklist is limited and abbreviated. It must not be considered a substitute for the complete lockout procedure.

Procedure:	Lockout Bucket Elevator A-1107-MXZ01	**Revised:**	9/17/2024
	Bucket Elevator A-1107-MXZ01		A-1107-MXZ01

Completion

☐ Equipment restored to service

DATE/TIME

☐ Affected personnel notified of completion

DATE/TIME

Lockout Step Notes

Step #	Notes

Procedure Notes