Document Ref.	PIHPL-EHS-AF-F-032
Issue Date	15-03-2013
Version No.	01
Version Date	01-01-2025

Pepsico India Holdings Pvt. Ltd. (Snacks Divn.), Channo

HOT-WORK PERMIT (INCLUDES FM GLOBAL HOT WORK PERMIT CONDITIONS)

(INCLUDES BUT NOT LIMITED TO WELDING/GAS-CUTTING/BRAZING/GRINDING/CUTTING WITH PORTABLE MACHINES/SOLDERING/TORCH-APPLIED ROOFING)
OPERATIONS INVOLVING RELEASE OF UNCONTROLLED HEAT/SPARKS
OBTAIN CONFINED SPACE PERMIT FOR HOT WORK IN CONFINED SPACES.

This permit is issued on the condition that all Central & State laws concerning Safety, Welfare & other benefits due to workmen have been followed and the permittee has entered the factory gates with permission of HR/Admin Deptt. No person shall work for more than 8 hours without the permission of HR/Admin & no person will be issued a Work Permit beyond 16 hours of duty in a calendar day (From 06:00 to 05:59 of next calendar day). All Safety precautions including provision of PPE & ensuring its use lies with the supervisor/vendor/workmen & issuer of the Work Permit.

4. WORK PERMIT NO -

CONFINED SPACE YES / NO :

1. VALIDITY
Date _____
Time start _____
Time end _____

2. ISSUING DEPT:

3. ISSUED TO:

WORK AT HEIGHT (>1.8 m from floor level)
YES / NO :

6. JOB LOCATION:

7. JOB DESCRIPTION:

8. HAZARDS IDENTIFIED [JOINTLY BY ISSUER AND ACCEPTOR/ RECEIVER]

[ ] Corrosive chemical	[ ] Fumes/dust	[ ] Traffic	[ ] Lone work
[ ] Flammables	[ ] High/Low Pressure	[ ] Confined space	[ ] Buried cables
[ ] Explosives	[ ] High/Low Temp.	[ ] Lack of oxygen	[ ] Buried pipelines
[ ] Compressed gas	[ ] Live Electrical	[ ] Use of ladder	[ ] FIRE DUE TO HOT-WORK
[ ] Hot Materials	[ ] Overhead Danger	[ ] Use of scaffold	[ ] Impact (Hammerring, etc.)
[ ] Steam	[ ] Moving machine	[ ] Unsafe access	[ ] Others (specify)
[ ] Compressed gases	[ ] Auto-start equipment	[ ] Fragile roof	

9. PPE TO BE USED

[ ] Helmet	[ ] Hand-glove (Leather)	[ ] Welding Apron	[ ] Gas Mask	[ ] Crawling Board
[ ] Industrial Safety shoes	[ ] Hand-glove (other)	[ ] Welding Shield for welder	[ ] SCBA	[ ] Reflective jackets.
[ ] Gum boots	[ ] Safety goggles	[ ] Ear Plugs / Muffs	[ ] Safety Belt	[ ] Other (specify)
[ ] Handglove (Cut-resistant)	[ ] Face shield	[ ] Dust Mask	[ ] Safety Net	

10. SPECIFIC HAZARDS & CONTROL MEASURES (TO BE FILLED BY ISSUING PERSON IN CONSULTATION WITH COMPETENT PERSON AS REQUIRED e.g. ENGINEERING PERSONNEL FOR ENGINEERING JOBS; ATTACH SEPARATE METHOD STATEMENT/PROCEDURE IF REQUIRED):

11. EXPLOSION TEST REQUIRED - [ ] Yes [ ] No % OF LEL - _____%, OXYGEN - _____% Certified : Date/time:

12. ISOLATIONS REQUIRED: (ISSUER TO IDENTIFY AND ENSURE THE SAME BY DISCONNECTING HAZARDOUS ENERGY SOURCES & RELEASING ANY STORED/LATENT/POTENTIAL ENERGY ND CONFIRM THAT A PADLOCK HAS BEEN USED TO LOCK AND PREVENT ACCESS & A TAG IS ALSO DISPLAYED.

(A) Electrical including motor isolation: YES/NA

Drive/panel involved:

Isolation Procedure:
[ ] Fuse removed:
[ ] Isolator turned off, locked & tagged out . LOTO PADLOCK No.:
[ ] Tested Non-operative:

Certified by Electrician/Engg. Official/ Shift In-charge:
Date/Time:

(B) Services isolation: YES/NA

Service involved: Steam / Air / Water /Other (Specify)

Isolation Procedure:
[ ] Depressurised.
[ ] Valve closed, locked & tagged out.
LOTO PADLOCK No:

Certified by issuer/Engg. Official:
Date/Time:

C) Process isolation: YES/NA

Equipment involved:
Isolation Procedure:
[ ] Valve closed & Tagged
[ ] Line blanked:
[ ] Line disconnected:
[ ] Material drained:
[ ] Flushed:

Certified By Issuer/Engg. Officer:
Date/Time:

13. FM GLOBAL REQUIRED PRECAUTIONS CHECKLIST

[ ] CONTROL VALVE TO WATER SUPPLY FOR SPRINKLER VALVES ARE OPEN. [ ] SPRINKLERS AVAILABLE, HOSE STREAMS & FIRE EXTINGUISHERS ARE IN SERVICE / OPERABLE.
[ ] HOT WORK EQUIPMENT IS IN GOOD WORKING CONDITION.

REQUIREMENTS WITHIN 35 feet (11 metres) of HOT WORK (IN ANY DIRECTION).

[ ] FLAMMABLE LIQUID, DUST, LINT & OILY DEPOSITS REMOVED. [ ] EXPLOSIVE ATMOSPHERE IN AREA ELIMINATED. [ ] FLOORS SWEPT CLEAN.
[ ] COMBUSTIBLE FLOORS WET DOWN, COVERED WITH DAMP SAND OR FIRE RESISTIVE SHEETS.
[ ] REMOVE COMBUSTIBLE MATERIAL(S) WHERE POSSIBLE. OTHERWISE PROTECT WITH FM APPROVED WELDING PADS, BLANKETS & CURTAINS, FIRE-RESISTIVE TARPAULINS OR METAL SHIELDS. DIMENSIONS : ___ m X ___ m . [ ] FLOORS SWEPT CLEAN. [ ] ALL WALL & FLOOR OPENINGS COVERED.
[ ] FM APPROVED WELDINGS PADS, BLANKETS & CURTAINS INSTALLED UNDER AND AROUND WORK.
[ ] PROTECT OR SHUT DOWN DUCTS AND CONVEYORS THAT MIGHT CARRY SPARKS TO DISTANT COMBUSTIBE MATERIAL(S).

HOT WORK ON WALLS, CEILINGS OR ROOFS

[ ] CONSTRUCTION IS NON-COMBUSTIBLE AND WITHOUT COMBUSTIBLE COVERING OR INSULATION.
[ ] COMBUSTIBLE MATERIAL ON OTHER SIDE OF WALLS, CEILINGS OR ROOFS IS MOVED AWAY.

HOT WORK ON ENCLOSED EQUIPMENT

[ ] ENCLOSED EQUIPMENT CLEANED OF ALL COMBUSTIBLE MATERIAL. [ ] CONTAINERS PURGED OF ALL IGNITABLE VAPOUR.
[ ] PRESSURISED VESSELS, PIPING AND EQUIPMENT REMOVED FROM SERVICE, ISOLATED AND VENTED.

FIRE WATCH/ HOT WORK AREA MONITORING

[ ] FIRE WATCH WILL BE PROVIDED DURING AND ONE (1) HOUR AFTER WORK, INCLUDING ANY BREAK ACTIVITY.
[ ] FIRE WATCH IS SUPPLIED WITH SUITABLE EXTINGUISHERS, AND WHERE PRACTICAL A CHARGED SMALL HOSE.
[ ] FIRE WATCH IS TRAINED IN THE USE OF FIRE-FIGHTING EQUIPMENT AND IN SOUNDING ALARM. [ ] FIRE WATCH MAY BE REQUIRED IN ADJOINING AREAS, ABOVE AND BELOW.
[ ] MONITOR HOT WORK AREA (AT 15 MINUTE INTERVALS) FOR AN ADDITIONAL THREE (3) HOURS AFTER THE 60-MINUTE (CONTINUOUS) FIRE WATCH.

OTHER PRECAUTIONS TAKEN (PLEASE WRITE LEGIBLY): _____

I VERIFY THAT THE ABOVE LOCATION HAS BEEN EXAMINED, THE PRECAUTIONS CHECKED ON THE REQUIRED PRECAUTIONS CHECKLIST HAVE BEEN TAKEN TO PREVENT FIRE AND PERMISSION IS AUTHORISED FOR THIS WORK. WARNING BOARD WITH TEXT WARNING! HOT WORK IN PROGRESS Watch for fire! WITH EMERGENCY CONTACTS HAS BEEN DISPLAYED AT THE LOCATION OF HOT WORK.

NAME (PRINT) AND SIGNATURE OF FIRE SAFETY SUPERVISOR / OPERATIONS SUPERVISOR:

PERMIT EXPIRES: Date: _____ TIME: _____ a.m. /p.m.

TIME STARTED: _____ a.m./p.m. TIME FINISHED: _____ a.m. /p.m.



Helmet



Goggles



Face Shield



Nose Mask



Hand Gloves



PVC Suit



Ear Muff



Safety Belt



Gum Boot

14. PERMIT AUTHORISATION (In case of engineering jobs, joint approval of issuer & engineering official is required. In such cases the engineering official is responsible for overall supervision; selecting appropriate persons for the job; explaining hazards to person(s) carrying out the job; ensuring correct work method is used and proper PPE/tools are provided. In case issuer & person directly in-charge of the job is the same person only the issuer authorises the permit and has all the above responsibilities. Requires additional approval of Safety Manager/Officer/Fire Safety Supervisor for Hot Work). In case work is to be carried out from 17:30 of day on which permit is issued to 09:30 hrs. next day, the permit is not valid unless signed by the Shift in-charge on duty.

Name of the HR Official:	Signature:	Time/Date:
Name of the Issuer :	Signature:	Time/Date:
Name of the Engg. Official:	Signature:	Time/Date:
Name of the Shift I/c:	Signature:	Time/Date:
Name of the Shift QA official:	Signature:	Time/Date:
Name of the Safety Official:	Signature:	Time/Date:
Name of the Head of Deptt.	Signature:	Time/Date:

15. PERMIT ACCEPTANCE: I have been explained the content of this permit and have been provided necessary PPE. I shall be responsible for supervising the Job. Persons whose names are recorded on this permit shall be working under me and are aware of Hot work precautions as mentioned in the FM Global Required Precautions Check List

Name of contractor/supervisor: Signature: Time/date:

16. TRIAL ENERGISATION: (REQUIRED IF A TRIAL IS TAKEN WITHOUT FITTING THE SAFETY DEVICES LIKE GUARDS ETC.)
Issuer and Engg officer have to be present at location for trial. They have to ensure that equipment is isolated immediately after the trial.No Person iluding the permit Holder will stand within 3 m of any equipment in motion.

ENERGISATION APPROVED BY:

Name Engg Officer:	Signature:	Time/date:
Name of issuer :	Signature:	Time/date:
Name of Electrician :	Signature:	Time/date:

17. WORK COMPLETED: The job described in this permit has been completed; all safety devices put back, area cleared and persons on the job withrawn except a F ire -Watch who shall watch the area within 11 m of hot work for a period of 1hour & then monitor the area in 15 min interval for the next 3 hours

Name of contractor/supervisor or Company employee on the job:	Signature:	Time/date:
Name of Engg Officer :	Signature:	Time/date:

18. WORK SUSPENSION: The job described in this permit has not been completed and has been abandoned. No further work shall be undertaken under this permit. I request the permit to be cancelled. If the work is to be taken up again a fresh permit will be required.

Name of contractor/supervisor or Company employee on the job:	Signature:	Time/date:

19 (A). ELECTRICAL ENERGISATION: (TO BE AUTHORISED BY PERMIT ISSUING PERSON AND DONE BY THE ELECTRICIAN) ENERGISATION AUTHORISED BY:

Name of issuer:	Signature:	Time/date:
ENERGISATION CERTIFIED BY: Electrician:	Signature:	Time/date:

19 (B). OTHER ENERGISATION (SERVCIES/PROCESSES : (TO BE AUTHOSRISED BY ISSUER OF THE PERMIT)
ENERGISATION AUTHORISED BY:

Name of issuer:	Signature:	Time/date:
ENERGISATION CERTIFIED BY: Issuer/Operator	Signature:	Time/date:

20. **PERMIT CLOSED:**

Fire-Watch:	Signature:	Time/Date:	(i) Time of Work Completion + 1 hour: (ii) Time of Work Completion + 4 hours:
Engg. Officer:	Signature:	Time/Date:	
Issuer:	Signature:	Time/Date:	
Dept. Head:	Signature:	Time/Date:	

21 NAME OF EMPLOYEES ON THE JOB

1 FIRE-WATCH 1	4	7
2 FIRE-WATCH 2	5	8
3	6	9

21. PERMIT HANDOVER / EXTENSION (Permit can extend from Shift –A to C in a given date, on date change new permit to be prepared, (See Note below)

a) PERMIT VALID UP TO DATE/TIME:	Name of the Engg. Official:	Signature:	Date/time:
	Name of Shift in-charge:	Signature:	Date/time:
b) PERMIT VALID UP TO DATE/TIME:	Name of the Engg. Official:	Signature:	Date/time:
	Name of Shift in-charge:	Signature:	Date/time:

NOTE: ISSUER/SHIFT IN-CHARGE/QA OFFICIAL/ENGG. OFFICIAL TO OBTAIN WRITTEN APPROVAL FROM HR MANAGER IF WORKMAN/WORKMEN HAVE TO CONTINUE WORK BEYOND 8 HOURS OF DUTY INSIDE THE FACTORY PREMISES OR FROM THE TIME HE HAS REPORTED FOR DUTY IN THE CONTRACTOR'S PREMISES. NO PERMIT TO BE ISSUED TO THE WORKMAN IN ANY CASE IF HE HAS WORKED FOR 16 HOURS CONTINUOUSLY IN A DAY WHICH BEGINS AT 06:00 hrs. & ENDS AT 06:00 hrs. OF NEXT DAY. PERMIT OF VENDOR EXPIRES AUTOMATICALLY IF ISSUER HAS LEFT THE FACTORY PREMISES.

By signing the Work Permit the issuer (company official in-charge of execution of the work) & the vendor/contractor confirm that they have checked & approved of the educational qualifications ,professional experience & competence of the Supervisor & workmen to execute the job & understand all hazards & Safety precautions to be taken.

Job step or Task	Activity	Hazard	Risk Harm Damage	Risk Assessment			Additional Controls	Risk Assessment of After control		
				Severity (A)	Frequency of Occurrence (B)	Present risk factor (A+B)		Severity (A)	Frequency of Occurrence (B)	Present risk factor (A+B)

Likelihood	Severity: 1 Negligible	2 Low	3 Medium	4 High	5 Extreme
5 Extreme	5	10	15	20	25
4 High	4	8	12	16	20
3 Medium	3	6	9	12	15
2 Low	2	4	6	8	10
1 Negligible	1	2	3	4	5

Score	Probability of Occurrence
5 Extreme	Certain to occur— no doubt that at some time in the future the event will occur
4 High	Probable — the event will probably occur and it would not be a surprise if it did
3 Medium	Even chance — there is a 50/50 chance the event could occur
2 Low	Unlikely to happen — it would be very unusual for the event to
1 Negligible	Almost impossible — will only occur under extreme circumstances

Score	Degree of Injury (Severity)	Injury Classifiable
5 Extreme	Death	Level 2
4 High	Amputation, 3rd degree bum, chronic illness, permanent disabling injury. Requires extensive medical attention. Significant lost time.	Level 1
3 Medium	Broken Bone, serious soft tissue strain or tear, 2nd degree burn, serious.	Lost Time Injury
2 Low	Minor soft tissue strain, cut, bruising or abrasion May be recordable but no lost time.	Recordable (no time lost)
1 Negligible	Minor irritation. No medical intervention. Non-recordable and no lost time.	First Aid

Topic : Date :

Sr. No.	Name of the Employee	Signature

Trainer's Sign.

Audit of Tools & Area of Work Before issue of Work Permit

Q A Signature

Audit of Tools & Area of Work after completion of Job as per Work Permit

Q A Signature

Note: If the RISK FACTOR is greater than or equal to 15, approval from safety manager / Plant Manager is mandated.